



RESIDENTIAL DE-WINTERIZING SCHEDULE

<i>Client:</i>		<i>Location:</i>	

De-Winterizing Procedures:	Required	N/A	Done	De- Winterizing Procedures	Required	N/A	Done
Connect interior disconnected water supply lines (Fridge / Laundry / Humidifier)				Run Dish Washer			
Turn on Interior Main Water (Install water meter if disconnected from cradle)				Run Laundry Washing Machine			
Check for leaks at meter Check for proper pressure				Check all faucets and shut-off valves for leaks			
Flush & Fill Water-heater				Check all visible water line connections for leaks			
Start up Water heater (Check for gas leaks)				Check all visible Drains and B-Traps for leaks			
Check water heater for proper function and leaks (Set Dial at low temperature)				Check Icemaker lines and water filter systems for leaks			
"Bleed" and Run all Interior Fixture Faucets & Exterior Spigot:				Check operation of Ejector Pump			
Fill Toilet Tanks / Flush and check for leaks at the tank and base				Check floor drains			
NOTES:				Date Completed:			
				By:			