



RESIDENTIAL WINTERIZING SCHEDULE

Client:		Location:	

Item to Winterize	Required	N/A	Done	Item to Winterize	Required	N/A	Done
Shut off Main Water				<u>Apply "Anti-Freeze" Solution to:</u>			
Shut Gas to Water Heater				Toilet Tanks			
Drain Water Heater				Toilet Bowls			
Drain All Water Lines and blow out with air pressure				Lavabo & Sink Drains			
Drain Exterior Spigots				Bathroom Tub Drains			
Drain Fridge Water Supply				Shower Drains			
Drain Dish Washer				Kitchen Sink Drain			
Drain Laundry Machine				Bar Sink Drain			
Disconnect Water Meter and cap main feed pipe				Dishwasher Drain			
Shut Gas to Fireplace(s) Close Fireplace Flue(s)				Laundry Drain(s)			
Set Thermostat to Heat at 56 > 60 Fh (Hold)				All Floor Drains			
Close & Secure all Windows and Doors							
Empty Toilet Tanks				NOTES:			
Reduce Water in Toilet Bowls							
Post Signs as needed: " Home is Winterized"							
				<u>Date Completed:</u>			
				<u>By:</u>			